COMPLETION REPORT

1. NAME OF WORK : Construction of Culverts in 3rd Main road at Ravindranagara, in Ward No-13, in Shettyhalli Sub-Division.
2. Sanctioned Estimate No. & Date :
3. Head of account which is chargeable : P1878
4. Entrustment order No. & DT : 377/12-13 D: 22/2/13
5. Name of contractor : Technical Manager (West)
6a. Time stipulated for completion of work : 120 days
b. Delay in execution of work :
7. Measurement recorded in : M.B No. 836/13-14
   Page No. 83501 to 83505
8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On: : M.B No. 836/13-14
   : Page No.
9. Name of the office / official Incharge of the work : AEE (SSD)
10. a) Asst. Eng/Junior Eng. : **Nagabushan .G**
    b) Asst. Exe. Engineer : **Ravi N.K**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
999000=00	1098715=00	99715=00	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER

29/6/13.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.